

Project ID	Project Name	Reporting Period End Date	Time	Cost	Outputs	Skills and Capability	Dependencies	Overall	Comments	Commentary Theme
FIF2035	Moehau ki te moana	30/09/2021	Green	Green	Green	Green	Green	Green		
FIF2035	Moehau ki te moana	31/12/2021	Green	Green	Green	Green	Green	Green		
FIF2035	Moehau ki te moana	31/03/2022	Green	Green	Green	Green	Green	Green	This fencing project was affected by flooding and has requested a 6 month extension to the current deadline. Revised completion date is Dec 2022. Project is currently undergoing a Deed Variation expected to be completed by mid-May.	
FIF2035	Moehau ki te moana	30/06/2022	Green	Green	Green	Green	Green	Green	This fencing project was affected by flooding and has requested a 6 month extension to the current deadline. Revised completion date is Dec 2022.	
FIF2035	Moehau ki te moana	30/09/2022	Green	Green	Green	Green	Green	Green		
FIF2035	Moehau ki te moana	31/12/2022	Green	Green	Green	Green	Green	Green		
FIF2035	Moehau ki te moana	31/03/2023	Amber	Green	Amber	Green	Green	Amber-Green	Issue: Project has been impacted by Cyclone Gabrielle. Action: A variation is underway to reduce project outputs.	
FIF2035	Moehau ki te moana	30/06/2023	Green	Green	Amber-Green	Green	Green	Green		
FIF2035	Moehau ki te moana	30/09/2023	Green	Green	Amber-Green	Green	Green	Green		On track
FIF2035	Moehau ki te moana	31/12/2023	Green	Green	Amber-Green	Green	Green	Green		Weather
FIF2035	Moehau ki te moana	31/03/2024	Amber-Green	Green	Amber	Amber	Amber	Amber	Due to several factors including severe weather events, remoteness of project, reduced buy-in for planting by landowners and the impacts of potential changes to the NPS for Freshwater Management regarding fencing, the recipient is concerned the project may not meet fencing and planting objectives. The recipient is in contract negotiations with new landowners to commit to new fencing and planting projects and remain committed to delivering their objectives.	Weather
FIF2035	Moehau ki te moana	30/06/2024	Amber-Green	Green	Amber-Green	Amber-Green	Amber-Green	Amber-Green	Issue: the project is behind schedule and underspent. Mitigation: the recipient is seeking additional landowners for planting and fencing for remainder of project, and will bring forward outyear activities	External delays