	202	4	2025				202	6			2027	2027			2028				20	2029			2030				2030			2031	
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
Standard RC Process	-	Dlan C	hanga	to Doze	ana Land	I 1E 10	month	s Lode	omont	and Na	atified [DC Dro	cocc 1	O Doco	lution of	Annoale	EC docid	ion 10 1	12 month		Dulle e	arthuarl		Con	ctructio	n 24 ma	nthe				
Standard RC Process	Plan Change to Rezone Land - 15-18 months Lodgement and Notified RC Process - 18 Resolution of Appeals/EC decision 18-22 months															Sulk earthworks Construction 24 months SC/EPA process															
																- риссе															
Fast Track Process	Listed process EPA processing/decisic Bulk earthworks									Construction 24 months																					
			[No ap	peal ri	ghts]	BC/EP	A proc	ess																							

Assumptions

BC/EPA process occurs immediately following RC approval and occurs in parallel with EW season BC/EPA process takes up to 12 months
Buildings built in 2 stages over 24 months