




KM & MG HOLDINGS LTD.

E۷	DATE	REVISION DETAILS	APPROVED	SCALE	SIZ
Ą	01/12/2023	INFORMATION	G.NASH	1:10,000	A3
				DRAWN	
				J.GOULD	
				DESIGNED	
				J.SOUTHEY	
				REVIEWED	
				G.NASH	

A3	FOR INFORMATION NOT FOR CONSTRUCTION					
	APPROVED 01/12/2023 G.NASH	TII				
	G.NASH	DC				



## Plimmerton Farm Long Term Programme

	Activity/Year	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
	Milestone EPA Consent Submitted Pre construction Stage 1	Dec-24												
	EPA Consent Approval Stage 1													
	Detailed Design													
	Financing / Funding drawdown													
	ECI/Procurement													
	Milestone: Stage 1 Construction Commencement		Oct-24											
	Earthworks Season 1 (Oct-May)													
	Reservoir / Wastewater tank construction													
	Earthworks Season 2 (Oct-May)													
4	104 lots ready for construction													
Stage	Earthworks Season 3 (Oct-May)													
St	125 lots ready for construction													
	149 lots ready for construction													
	119 lots ready for construction													
	103 lots ready for construction													
	186 lots ready for construction													
	Apartment construction													
	Retirement Village construction													
	Commercial Zone construction													
	School construction													
	Milestone: Stage 1 Construction Completion									Dec-31				
7	Stage 2 Consenting													
Stage	Stage 2 Design													
st	Stage 2 Construction													
m	Stage 3 Consenting													
Stage 3	Stage 3 Design													
St	Stage 3 Construction													