

			Mat	ai Moana - 1e 18	numata o Te Motu Kairangi				
Task Name		Duration	Start	Finish	Predecessors	ıarte No		2nd Quarter Mar Apr May Jui	3rd Quarter   4th Quarter   1
38 Stage 3		120 days	Mon 27/01/25	Fri 11/07/25	37FS-10 days				
39 Stage 4,5,6,7 (Note su	perlot design)	18 mons	Mon 30/06/25	Fri 13/11/26	38FS-10 days				
40 Stage 8,9,10 (Note sup	perlot design)	18 mons	Mon 2/11/26	Fri 17/03/28	39FS-10 days				
41 Stage 11		100 days	Mon 30/06/25	Fri 14/11/25	38FS-10 days				
42 Stage 12		100 days	Mon 30/06/25	Fri 14/11/25	38FS-10 days		X		
43 Legals		60 days	Mon 23/10/23	Fri 12/01/24	33				
Marketing and sales/ of	f take agreements (CHPs/ Other)	1370 days	Mon 23/10/23	Fri 19/01/29					
45 Branding + Marketing		60 days	Mon 23/10/23		33				
46 Marketing and Sales A	gent Appointted	10 days	Mon 1/01/24	Fri 12/01/24	45FS-10 days		-95°		
47 Stage1		60 days	Mon 26/08/24	Fri 15/11/24	36FS-20 days				
48 Stage 2		60 days	Mon 13/01/25		37FS-20 days	.63			
49 Stage 3		60 days	Mon 16/06/25		38FS-20 days				
50 Stage 4,5,6,7 (to mark		240 days	Mon 19/10/26		39FS-20 days	4 X			
Stage 8,9,10 (to marke	et by stage)	240 days	Mon 21/02/28		40FS-20 days				
52 Stage 11		60 days	Mon 20/10/25		41FS-20 days				
3 Stage 12		60 days	Mon 20/10/25		42FS-20 days				
	or Civils and Vertical Build	120 days	Mon 1/07/24	Fri 13/12/24	35	^ '			
55 Funding - Note by Stage Rolling		60 days	Mon 16/12/24	Fri 7/03/25	47FS+20 days				
	- Superlots + Vertical Build	2210 days	Mon 23/09/24						
	orks and bulk infrastructure	360 days	Mon 23/09/24	_	35FS+60 days				
58 Stage1		36 mons	Mon 10/02/25		47FS+60 days				
59 Stage 2		21 mons	Mon 30/06/25		48FS+60 days				
60 Stage 3		36 mons	Mon 1/12/25	Fri 1/09/28	49FS+60 days				
61 Stage 4,5,6,7 (rolling c		36 mons		Fri 4/01/30	50FS-120 days				
62 Stage 8,9,10 (rolling co	ompletion)	60 mons			51FS-120 days				
63 Stage 11		120 days	Mon 24/12/29		51FS+240 days				
64 Stage 12		120 days <b>1840 days</b>	Mon 24/12/29		51FS+240 days				
	ling - Superlots		Mon 9/02/26	Fri 25/02/33					
<u>'</u>			Mon 9/02/26	Fri 1/05/26	57				
	Stage1		Mon 28/06/27		58FS-100 days				
68 Stage 2		30 days	Mon 21/09/26		59FS-100 days				
69 Stage 3		30 days	Mon 17/04/28		60FS-100 days				
70 Stage 4,5,6,7 (rolling c		90 days	Mon 20/08/29		61FS-100 days				
71 Stage 8,9,10 (rolling co	ompletion)	90 days	Mon 25/10/32		62FS-100 days				
72 Stage 11		30 days	Mon 21/01/30		63FS-100 days				
73 Stage 12		30 days	Mon 21/01/30		64FS-100 days				
74 Settlements - rolling		1630 days	Mon 8/02/27	Fri 6/05/33	50				
75 Stage1		10 days	Mon 15/11/27		58				
76 Stage 2		10 days	Mon 8/02/27	Fri 19/02/27	59				
	Task	Project Summary		Manual Tas	sk	Start-only	Е	Deadline	+
Project: 20221215_MMFastrack	Split	Inactive Task		Duration-o	nly	Finish-only	3	Progress	
rate: Wed 1/03/23	Milestone •	Inactive Milestone			mmary Rollup	<ul><li>External Tasks</li></ul>		Manual Progress	
	Summary	Inactive Summary		Manual Su		External Milestone	<b>♦</b>	J	



















