

1 June 2021

Document Ref: AKL2017-0167AE Rev 0

Neil Construction Limited
PO Box 8751
Symonds Street
Auckland 1150

Attention: Trevor Canty

Dear Trevor

**RE: FALLING HEAD SOAKAGE TEST RESULTS
KAURI ROAD, WHENUAPAI**

1 SCOPE AND RESULTS

CMW Geosciences (CMW) have been instructed by Neil Construction Limited to complete soakage testing at Kauri Road, Whenuapai as detailed in the email sent on 7 May 2021.

We have carried out 4 falling head tests as shown on the appended site plan. The soil units within the boreholes can be characterised as both alluvial deposits and engineered fill, generally comprised of clays and silts.

The falling head percolation testing methodology is in accordance with the Auckland Council Technical Report 2013/040: Stormwater Disposal Via Soakage in the Auckland Region dated October 2016.

Based on test data, we have estimated the percolation rates with the followings methods:

- Ciria 113 Appendix 4, Control of Groundwater for Temporary Works
- Auckland Council Technical Report 2013/040, Stormwater Disposal via Soakage in the Auckland Region.

The percolation rate estimates are summarised in Table 1 below.

| Table 1: Percolation Rate Estimates | | | |
|-------------------------------------|-----------------------------------|-----------------------|---------|
| Location | Calculation Method | Percolation Rate | |
| | | m/s | mm/hour |
| HA01-21 | Ciria 113 | 2.22×10^{-8} | 0.08 |
| | Auckland Council Technical Report | 6.36×10^{-8} | 0.229 |
| HA02-21 | Ciria 113 | 5.63×10^{-7} | 2.78 |

| | | | |
|---------|-----------------------------------|-----------------------|------|
| | Auckland Council Technical Report | 7.71×10^{-7} | 2.78 |
| HA03-21 | Ciria 113 | 0.0 | 0.0 |
| | Auckland Council Technical Report | 0.0 | 0.0 |
| HA04-21 | Ciria 113 | 8.27×10^{-7} | 2.98 |
| | Auckland Council Technical Report | 4.79×10^{-7} | 1.72 |

1.1 Stormwater Disposal

The permeability results of the falling head test are considered low and on-site disposal of stormwater via infiltration is not considered appropriate.

2 LIMITATION AND CLOSURE

This letter has been prepared for use by our client Neil Construction Limited for the development at Kauri Road, Whenuapai only. Liability for its use is limited to these parties and to the scope of work for which it was prepared, as it may not contain sufficient information for other parties or for other purposes.

We trust this letter meets your current requirements. If site conditions encountered vary from those adopted as the basis for our assessment or if any construction details or sequencing change and/or any unforeseen conditions develop, CMW must be advised immediately such that we can review the design recommendations and instruct any changes that may be required.

For and on behalf of CMW Geosciences

Prepared by:



Jasmine Walden
Project Engineering Geologist

Reviewed and authorised by:




Andrew Linton
Principal Geotechnical Engineer, CPEng

Distribution: 1 electronic copy to Neil Construction Limited via email
Original held at CMW Geosciences

Attachments: Site Plan
Calculations





| Rev | Description | By | Date |
|-----|-------------------------|----|-------|
| 1 | ISSUED FOR CONSTRUCTION | CK | 11/20 |
| 0 | ISSUED FOR CONSTRUCTION | CK | 09-20 |

THIS DRAWING AND DESIGN REMAINS THE PROPERTY OF

THE NEIL GROUP

NEIL CONSTRUCTION LIMITED
LAND DEVELOPERS



PO BOX 8751, SYMONDS STREET
AUCKLAND, NEW ZEALAND
TELEPHONE: +64 9 918 9565
FAX: +64 9 918 9567
WEB: www.neilgroup.co.nz

| | |
|-----------|-------------------------|
| Job Title | KAURI ROAD WHENUAPAI |
|-----------|-------------------------|

| | |
|---------------|--|
| Drawing Title | EARTHWORKS EROSION & SEDIMENT CONTROL PLAN |
|---------------|--|

| By | Date | Scale | Job No. | Drawing No. | Rev |
|-----------|---|-----------|---------|---------------|-----|
| DS | | 1:2000 A3 | 432-01 | 432-01-EW-205 | 1 |
| KLP | | | | | |
| S.F. | 06/07/18 | | | | |
| Approved: | | | | | |
| CAD FILE | F:_PROJECTS\KAURI ROAD\DWG\ENG\BE 2020\432-01-EW-201.dwg | | | | |

CLIENT Neil Construction Limited
 PROJECT Kauri Road, Whenuapai
 LOCATION Whenuapai
 JOB NUMBER AKL2017-0167
 TEST DATE 20/05/2021



Reference: Appendix 4, Control of Groundwater for Temporary Works (CIRIA Report No. 113)

Borehole diameter = 100 mm

Hydraulic conductivity $k = \left(\frac{\log\left(\frac{h_1}{h_2}\right) - \log\left(\frac{\alpha h_1 + 1}{\alpha h_2 + 1}\right)}{(t_2 - t_1)} \right) \times l$

where l = average piezometric head over chosen time interval
 $= \frac{(h_1 + h_2)}{2}$

h_1 = piezometric head at start of chosen interval (m)



h_2 = piezometric head at end of chosen interval (m)

$t_2 - t_1$ = chosen time interval (seconds)

$\alpha = \frac{\pi d}{\left(\frac{\pi d^2}{2}\right)} = 20.0$

| Elapsed Time (s) | t2 - t1 (secs) | Piezometric Head h (m) | l (m) | log (h ₁ /h ₂) | Hydraulic Conductivity k (m/sec) k (m/day) | |
|---------------------|-------------------|---------------------------|----------|---------------------------------------|---|----------|
| 0 | | 2 | | | | |
| 1980 | 1980 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 3180 | 1200 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 4380 | 1200 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 6060 | 1680 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 7440 | 1380 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 8760 | 1320 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 9960 | 1200 | 1.98 | 1.99 | 0.00 | 1.77E-07 | 1.53E-02 |
| 11940 | 1980 | 1.98 | 1.98 | 0.00 | 0.00E+00 | 0.00E+00 |
| Average = | | | | | 2.22E-08 | 1.92E-03 |

CLIENT Neil Construction Limited
 PROJECT Kauri Road, Whenuapai
 LOCATION Whenuapai
 JOB NUMBER AKL2017-0167
 TEST DATE 20/05/2021



Reference: Appendix 4, Control of Groundwater for Temporary Works (CIRIA Report No. 113)

Borehole diameter = 100 mm

Hydraulic conductivity $k = \left(\frac{\log\left(\frac{h_1}{h_2}\right) - \log\left(\frac{\alpha h_1 + 1}{\alpha h_2 + 1}\right)}{(t_2 - t_1)} \right) \times l$

where $l = \text{average piezometric head over chosen time interval}$
 $= \frac{(h_1 + h_2)}{2}$

$h_1 = \text{piezometric head at start of chosen interval (m)}$



$h_2 = \text{piezometric head at end of chosen interval (m)}$

$t_2 - t_1 = \text{chosen time interval (seconds)}$

$\alpha = \frac{\pi d}{\left(\frac{\pi d^2}{2}\right)} = 20.0$

| Elapsed Time (s) | t2 - t1 (secs) | Piezometric Head h (m) | l (m) | log (h ₁ /h ₂) | Hydraulic Conductivity | |
|---------------------|-------------------|---------------------------|----------|---------------------------------------|------------------------|-----------|
| | | | | | k (m/sec) | k (m/day) |
| 0 | 2040 | 1.94 | 1.97 | 0.01 | 3.16E-07 | 2.73E-02 |
| 3300 | 1260 | 1.9 | 1.92 | 0.01 | 3.50E-07 | 3.02E-02 |
| 4740 | 1440 | 1.82 | 1.86 | 0.02 | 6.32E-07 | 5.46E-02 |
| 6360 | 1620 | 1.75 | 1.79 | 0.02 | 5.12E-07 | 4.42E-02 |
| 7560 | 1200 | 1.69 | 1.72 | 0.02 | 6.14E-07 | 5.30E-02 |
| 8880 | 1320 | 1.6 | 1.65 | 0.02 | 8.74E-07 | 7.55E-02 |
| 10080 | 1200 | 1.55 | 1.58 | 0.01 | 5.57E-07 | 4.81E-02 |
| 12240 | 2160 | 1.45 | 1.50 | 0.03 | 6.49E-07 | 5.61E-02 |
| Average = | | | | | 5.63E-07 | 4.86E-02 |

CLIENT Neil Construction Limited
 PROJECT Kauri Road, Whenuapai
 LOCATION Whenuapai
 JOB NUMBER AKL2017-0167
 TEST DATE 20/05/2021



Reference: Appendix 4, Control of Groundwater for Temporary Works (CIRIA Report No. 113)

Borehole diameter = 100 mm

Hydraulic conductivity $k = \left(\frac{\log\left(\frac{h_1}{h_2}\right) - \log\left(\frac{\alpha h_1 + 1}{\alpha h_2 + 1}\right)}{(t_2 - t_1)} \right) \times l$

where l = average piezometric head over chosen time interval
 $= \frac{(h_1 + h_2)}{2}$

h_1 = piezometric head at start of chosen interval (m)


h_2 = piezometric head at end of chosen interval (m)

$t_2 - t_1$ = chosen time interval (seconds)

$\alpha = \frac{\pi d}{\left(\frac{\pi d^2}{2}\right)} = 20.0$

| Elapsed Time (s) | t2 - t1 (secs) | Piezometric Head h (m) | l (m) | log (h ₁ /h ₂) | Hydraulic Conductivity | |
|---------------------|-------------------|---------------------------|----------|---------------------------------------|------------------------|-----------|
| | | | | | k (m/sec) | k (m/day) |
| 0 | 2160 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 2160 | 3480 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 3480 | 4980 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 4980 | 6540 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 6540 | 7620 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 7620 | 9000 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 9000 | 10140 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 10140 | 12060 | 2 | 2.00 | 0.00 | 0.00E+00 | 0.00E+00 |
| 12060 | | | | | | |
| Average = | | | | | 0.00E+00 | 0.00E+00 |

CLIENT Neil Construction Limited
 PROJECT Kauri Road, Whenuapai
 LOCATION Whenuapai
 JOB NUMBER AKL2017-0167
 TEST DATE 20/05/2021



| STRATIGRAPHIC LOG | |
|-----------------------------------|------------------------------|
| | Silty CLAY (Engineered Fill) |
| Bottom of soakage test hole= 2.0m | |

Reference: Appendix 4, Control of Groundwater for Temporary Works (CIRIA Report No. 113)

Borehole diameter = 100 mm

Hydraulic conductivity $k = \left(\frac{\log\left(\frac{h_1}{h_2}\right) - \log\left(\frac{\alpha h_1 + 1}{\alpha h_2 + 1}\right)}{(t_2 - t_1)} \right) \times l$

where l = average piezometric head over chosen time interval
 $= \frac{(h_1 + h_2)}{2}$

h_1 = piezometric head at start of chosen interval (m)

h_2 = piezometric head at end of chosen interval (m)

$t_2 - t_1$ = chosen time interval (seconds)

$\alpha = \frac{\pi d}{\left(\frac{\pi d^2}{2}\right)} = 20.0$

| Elapsed Time (s) | t2 - t1 (secs) | Piezometric Head h (m) | l (m) | log (h ₁ /h ₂) | Hydraulic Conductivity | |
|---------------------|-------------------|---------------------------|----------|---------------------------------------|------------------------|-----------|
| | | | | | k (m/sec) | k (m/day) |
| 0 | 2160 | 1.47 | 1.74 | 0.13 | 3.05E-06 | 2.64E-01 |
| 2160 | 3540 | 1.37 | 1.42 | 0.03 | 1.07E-06 | 9.26E-02 |
| 3540 | 5160 | 1.26 | 1.32 | 0.04 | 1.08E-06 | 9.35E-02 |
| 5160 | 6480 | 1.26 | 1.26 | 0.00 | 0.00E+00 | 0.00E+00 |
| 6480 | 7740 | 1.23 | 1.25 | 0.01 | 3.99E-07 | 3.45E-02 |
| 7740 | 9240 | 1.2 | 1.22 | 0.01 | 3.43E-07 | 2.97E-02 |
| 9240 | 10560 | 1.18 | 1.19 | 0.01 | 2.65E-07 | 2.29E-02 |
| 10560 | 12360 | 1.14 | 1.16 | 0.01 | 3.99E-07 | 3.45E-02 |
| 12360 | | | | Average = | 8.27E-07 | 7.14E-02 |

Project: Kauri Road, Whenuapai

Designed: JW

Client: Neil Construction Limited

Checked:

Project No: AKL2017 - 0167

Date: 26/5/21

Page: 1 of 1



Percolation Rate Estimate - Auckland Council Method

$$P_1 = \frac{D \times \text{gradient} \times 1000}{4 \times d}$$

D = diameter of borehole

d = distance between the midpoint of the last two readings and the base of the borehole.

$$\text{HA01-21}_{(P)} =$$

$$\frac{0.1 \times 3.030 \times 10^{-4} \times 1000}{4 \times 1.985}$$

$$= 3.816 \times 10^{-3} \text{ L/m}^2/\text{min}$$

$$= 6.36 \times 10^{-8} \text{ m/s} = 0.229 \text{ mm/hr}$$

$$\text{HA02-21}_{(P)} =$$

$$\frac{0.1 \times 2.777 \times 10^{-3} \times 1000}{4 \times 1.5}$$

$$= 0.463 \text{ L/m}^2/\text{min}$$

$$= 7.71 \times 10^{-7} \text{ m/s} = 2.78 \text{ mm/hr}$$

$$\text{HA03-21}_{(P)} =$$

$$0.0 \text{ m/s} = 0.0 \text{ mm/hr}$$

$$\text{HA04-21}_{(P)} =$$

$$\frac{0.1 \times 1.333 \times 10^{-3} \times 1000}{4 \times 1.16}$$

$$= 0.0287 \text{ L/m}^2/\text{min}$$

$$= 4.78 \times 10^{-7} \text{ m/s} = 1.72 \text{ mm/hr}$$