

ID	Task Name	% Comple	Duration	Start	Finish	Predecessors	Successors	1, 2022Half 2, 2022Half 1, 2023Half 2, 2023Half 1, 2024																											
1	Stock Road Programme to RC	0%	296 days	Fri 1/07/22	Thu 14/09/23			Stock Road Programme to RC																											
2	Initial approvals and developed design for MfE gate 1	0%	76 days	Fri 1/07/22	Mon 17/10/22			Initial approvals and developed design for MfE gate 1																											
3	Board Approval to continue	0%	5 days	Fri 1/07/22	Thu 7/07/22			Board Approval to continue																											
4	Stage 2 consultant engagement	0%	15 days	Mon 8/08/22	Fri 26/08/22		5SS,6	Stage 2 consultant engagement																											
5	Appoint legal / planning	0%	15 days	Mon 8/08/22	Fri 26/08/22	4SS	6	Appoint legal / planning																											
6	Design meeting	0%	0 days	Fri 26/08/22	Fri 26/08/22	4,5	7	26/08																											
7	Design Workstreams	0%	1 mon	Mon 29/08/22	Fri 23/09/22	6	8	Design Workstreams																											
8	Design process masterplan	0%	5 days	Mon 26/09/22	Fri 30/09/22	7	9	Design process masterplan																											
9	Design meeting	0%	2 days	Mon 3/10/22	Tue 4/10/22	8	10	Design meeting																											
10	Design refinement and feedback	0%	5 days	Mon 10/10/22	Fri 14/10/22	9		Design refinement and feedback																											
11	Masterplan approval meeting	0%	0 days	Mon 17/10/22	Mon 17/10/22		16FS+6 days,1	17/10																											
12	Pre application and submission meet	0%	6 days	Mon 17/10/22	Wed 26/10/22			Pre application and submission meetings																											
13	Council	0%	0 days	Mon 17/10/22	Mon 17/10/22	11		17/10																											
14	Iwi - HTST and other?	0%	0 days	Mon 17/10/22	Mon 17/10/22	11		17/10																											
15	MfE - Update	0%	0 days	Mon 17/10/22	Mon 17/10/22	11		17/10																											
16	Apply for pre-app meeting MfE	0%	0 days	Wed 26/10/22	Wed 26/10/22	11FS+6 days		26/10																											
17	MfE docs prep	0%	10 days	Mon 17/10/22	Tue 1/11/22			MfE docs prep																											
18	MfE submission docs prep	0%	7 days	Mon 17/10/22	Thu 27/10/22	11	19	MfE submission docs prep																											
19	MfE pre-app meeting	0%	2 days	Fri 28/10/22	Mon 31/10/22	18	20	MfE pre-app meeting																											
20	MfE submission	0%	0 days	Mon 31/10/22	Mon 31/10/22	19	21	31/10																											
21	Application made to MfE	0%	1 day	Tue 1/11/22	Tue 1/11/22	20	23	Application made to MfE																											
22	MfE process	0%	100 days	Wed 2/11/22	Thu 6/04/23			MfE process																											
23	MfE process - referral to Minister	0%	4 mons	Wed 2/11/22	Thu 9/03/23	21	25,24SS	MfE process - referral to Minister																											
24	Consultant design detailed	0%	3 mons	Wed 2/11/22	Thu 9/02/23	23SS	28SS+60 days	Consultant design detailed																											
25	Order In Council issue	0%	1 mon	Fri 10/03/23	Thu 6/04/23	23	27	Order In Council issue																											
26	EPA process	0%	150 days	Fri 10/02/23	Thu 14/09/23			EPA process																											
27	Draft submission to EPA for screeni	0%	10 days	Tue 11/04/23	Mon 24/04/23	25		Draft submission to EPA for screening																											
28	Prepare application to EPA	0%	80 days	Fri 10/02/23	Wed 7/06/23	24SS+60 days	29FS+10 days	Prepare application to EPA																											
29	EPA assessment of application	0%	5 days	Thu 22/06/23	Wed 28/06/23	28FS+10 days	30	EPA assessment of application																											
30	EPA send application to Panel	0%	0 days	Wed 28/06/23	Wed 28/06/23	29	31	28/06																											
31	Panel invites comments	0%	5 days	Thu 29/06/23	Wed 5/07/23	30	32	Panel invites comments																											
32	Comments received	0%	10 days	Thu 6/07/23	Thu 20/07/23	31	33	Comments received																											
33	Applicants response to comments	0%	5 days	Fri 21/07/23	Thu 27/07/23	32	34	Applicants response to comments																											
34	Panel issues draft conditions and seeks comments	0%	10 days	Fri 28/07/23	Thu 10/08/23	33	35	Panel issues draft conditions and seeks																											
35	Panel decision process	0%	25 days	Fri 11/08/23	Thu 14/09/23	34	36	Panel decision process																											
36	Decision issued	0%	0 days	Thu 14/09/23	Thu 14/09/23	35		14/09																											
Project: 202202224_Kaipoi_Rd_ Date: Tue 18/10/22		Task		Project Summary		Manual Task		Start-only			Deadline																								
		Split		Inactive Task		Duration-only		Finish-only			Progress																								
		Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks			Manual Progress																								
		Summary		Inactive Summary		Manual Summary		External Milestone																											
Page 1																																			