

Waiuku Civil construction 18WTG.mpp

| ID | Task Name | Duration | Start | Finish | Cost | Q2 | Q3 | Q4 | 2025 | Q1 | Q2 | Q3 | Q4 | 2026 | Q1 | Q2 | Q3 |
|----|--|-----------------|---------------------|---------------------|------|----|----|----|------|----|----|----|----|------|----|----|----|
| 1 | Waiuku 18 WTG | 451 days | Mon 5/08/24 | Mon 27/04/26 | | | | | | | | | | | | | |
| 2 | Establishment | 451 days | Mon 5/08/24 | Mon 27/04/26 | | | | | | | | | | | | | |
| 3 | Commencement Date | 1 day | Mon 5/08/24 | Mon 5/08/24 | | | | | | | | | | | | | |
| 4 | P&G Costs | 450 days | Tue 6/08/24 | Mon 27/04/26 | | | | | | | | | | | | | |
| 5 | Establish plant | 1 wk | Tue 6/08/24 | Mon 12/08/24 | | | | | | | | | | | | | |
| 6 | Site Offices | 2 wks | Tue 13/08/24 | Mon 26/08/24 | | | | | | | | | | | | | |
| 7 | Laydown Areas | 1 wk | Tue 13/08/24 | Mon 19/08/24 | | | | | | | | | | | | | |
| 8 | H&S and QA | 1 mon | Tue 6/08/24 | Mon 2/09/24 | | | | | | | | | | | | | |
| 9 | Site Roads & Platforms - season 1 | 200 days | Tue 6/08/24 | Mon 12/05/25 | | | | | | | | | | | | | |
| 10 | Erosion & Sediment Control | 12 wks | Tue 6/08/24 | Mon 28/10/24 | | | | | | | | | | | | | |
| 11 | Drainage | 10 wks | Tue 20/08/24 | Mon 28/10/24 | | | | | | | | | | | | | |
| 12 | Earthworks (Crew 1 & 2) | 24 wks | Tue 20/08/24 | Mon 3/02/25 | | | | | | | | | | | | | |
| 13 | Pavement Side 1 | 10 wks | Tue 10/12/24 | Mon 17/02/25 | | | | | | | | | | | | | |
| 14 | Cabling | 16 wks | Tue 31/12/24 | Mon 21/04/25 | | | | | | | | | | | | | |
| 15 | Pavement Side 2 | 8 wks | Tue 18/03/25 | Mon 12/05/25 | | | | | | | | | | | | | |
| 16 | Site Roads & Platforms - season 2 | 200 days | Tue 8/07/25 | Mon 13/04/26 | | | | | | | | | | | | | |
| 17 | Erosion & Sediment Control | 12 wks | Tue 8/07/25 | Mon 29/09/25 | | | | | | | | | | | | | |
| 18 | Drainage | 10 wks | Tue 22/07/25 | Mon 29/09/25 | | | | | | | | | | | | | |
| 19 | Earthworks (Crew 1 & 2) | 24 wks | Tue 22/07/25 | Mon 5/01/26 | | | | | | | | | | | | | |
| 20 | Pavement Side 1 | 10 wks | Tue 11/11/25 | Mon 19/01/26 | | | | | | | | | | | | | |
| 21 | Cabling | 16 wks | Tue 2/12/25 | Mon 23/03/26 | | | | | | | | | | | | | |
| 22 | Pavement Side 2 | 8 wks | Tue 17/02/26 | Mon 13/04/26 | | | | | | | | | | | | | |
| 23 | Foundations - Season 1 | 90 days | Tue 18/02/25 | Mon 23/06/25 | | | | | | | | | | | | | |
| 24 | Drainage | 12 wks | Tue 18/02/25 | Mon 12/05/25 | | | | | | | | | | | | | |
| 25 | Pavement | 12 wks | Tue 4/03/25 | Mon 26/05/25 | | | | | | | | | | | | | |
| 26 | Steel Work | 12 wks | Tue 18/03/25 | Mon 9/06/25 | | | | | | | | | | | | | |
| 27 | Foundations | 12 wks | Tue 1/04/25 | Mon 23/06/25 | | | | | | | | | | | | | |
| 28 | Foundations - Season 2 | 70 days | Tue 20/01/26 | Mon 27/04/26 | | | | | | | | | | | | | |
| 29 | Drainage | 8 wks | Tue 20/01/26 | Mon 16/03/26 | | | | | | | | | | | | | |
| 30 | Pavement | 8 wks | Tue 3/02/26 | Mon 30/03/26 | | | | | | | | | | | | | |
| 31 | Steel Work | 8 wks | Tue 17/02/26 | Mon 13/04/26 | | | | | | | | | | | | | |
| 32 | Foundations | 8 wks | Tue 3/03/26 | Mon 27/04/26 | | | | | | | | | | | | | |

| | | | | | | | | | | | |
|-------------------|--|---------------|--|----------------|--|--------------------|--|--------------------|--|--------------------|--|
| Critical | | Split | | Finish-only | | Baseline Milestone | | Manual Summary | | Inactive Task | |
| Critical Split | | Task Progress | | Duration-only | | Milestone | | Project Summary | | Inactive Milestone | |
| Critical Progress | | Manual Task | | Baseline | | Summary Progress | | External Tasks | | Inactive Summary | |
| Task | | Start-only | | Baseline Split | | Summary | | External Milestone | | Deadline | |