


| ID                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |     | Task Mode                                                                           | Task Name                           | Duration  | Start        | Finish       | Predecessors  | '22 | '23 | 2024 | '25 | '26 | '27 | '28 | 2029 | '30 | '31 | '32 | '33 |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------|-----------|--------------|--------------|---------------|-----|-----|------|-----|-----|-----|-----|------|-----|-----|-----|-----|
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                     |    | OMRC Club Programme                 | 2021 days | Mon 7/08/23  | Mon 5/05/31  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 2                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |    |    | Preliminary                         | 10 days   | Mon 7/08/23  | Fri 18/08/23 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 9                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                                                                                     |    | Architectural Programme             | 65 days   | Mon 7/08/23  | Fri 3/11/23  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 15                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Civils/Survey Design                | 60 days   | Mon 7/08/23  | Fri 27/10/23 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 23                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Consent Application                 | 70 days   | Mon 7/08/23  | Fri 10/11/23 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 42                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Consent processing                  | 41 days   | Mon 13/11/23 | Tue 9/01/24  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 48                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Stage 1 - Zones A                   | 321 days  | Mon 7/08/23  | Mon 28/10/24 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 66                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Civils - Main Works                 | 150 days  | Mon 1/04/24  | Mon 28/10/24 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 70                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | House Construction                  | 365 days  | Tue 25/06/24 | Mon 17/11/25 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 71                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Construction - Main Works Stage 1   | 360 days  | Tue 25/06/24 | Mon 10/11/25 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 72                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |    |    | Construction Site Establishment     | 0 days    | Tue 25/06/24 | Tue 25/06/24 | 69FS-90 days  |     |     |      |     |     |     |     |      |     |     |     |     |
| 73                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |    |    | Houses 1-50                         | 100 days  | Tue 25/06/24 | Mon 11/11/24 | 72            |     |     |      |     |     |     |     |      |     |     |     |     |
| 74                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |    |    | Houses 51-100                       | 100 days  | Tue 1/10/24  | Mon 17/02/25 | 73FS-30 days  |     |     |      |     |     |     |     |      |     |     |     |     |
| 75                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |    |    | Houses 101-150                      | 100 days  | Tue 7/01/25  | Mon 26/05/25 | 74FS-30 days  |     |     |      |     |     |     |     |      |     |     |     |     |
| 76                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |    |    | Houses 151-169                      | 100 days  | Tue 15/04/25 | Mon 1/09/25  | 75FS-30 days  |     |     |      |     |     |     |     |      |     |     |     |     |
| 77                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Remaining Physical Works Activities | 40 days   | Tue 2/09/25  | Mon 27/10/25 | 76            |     |     |      |     |     |     |     |      |     |     |     |     |
| 78                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Practical Completion                | 10 days   | Tue 28/10/25 | Mon 10/11/25 | 77            |     |     |      |     |     |     |     |      |     |     |     |     |
| 79                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Delivered                           | 30 days   | Tue 7/10/25  | Mon 17/11/25 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 84                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Stage 2 - Zones B and C             | 335 days  | Tue 18/11/25 | Mon 1/03/27  | 83            |     |     |      |     |     |     |     |      |     |     |     |     |
| 85                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Detailed Design Civils              | 40 days   | Tue 18/11/25 | Mon 12/01/26 | 83            |     |     |      |     |     |     |     |      |     |     |     |     |
| 88                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |    | Detailed Design Vertical            | 80 days   | Tue 13/01/26 | Mon 4/05/26  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 91                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                                                                                     |   | Building Consent                    | 200 days  | Tue 18/11/25 | Mon 24/08/26 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 103                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Civils - Main Works                 | 200 days  | Mon 9/02/26  | Mon 16/11/26 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 107                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | House Construction                  | 165 days  | Tue 14/07/26 | Mon 1/03/27  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 108                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Construction - Main Works Stage 2   | 160 days  | Tue 14/07/26 | Mon 22/02/27 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 109                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Construction Site Establishment     | 0 days    | Tue 14/07/26 | Tue 14/07/26 | 106FS-90 days |     |     |      |     |     |     |     |      |     |     |     |     |
| 110                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Houses 1-17                         | 50 days   | Tue 14/07/26 | Mon 21/09/26 | 109           |     |     |      |     |     |     |     |      |     |     |     |     |
| 111                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Houses 18 - 83                      | 100 days  | Tue 11/08/26 | Mon 28/12/26 | 110FS-30 days |     |     |      |     |     |     |     |      |     |     |     |     |
| 112                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Remaining Physical Works Activities | 30 days   | Tue 29/12/26 | Mon 8/02/27  | 111           |     |     |      |     |     |     |     |      |     |     |     |     |
| 113                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Practical Completion                | 10 days   | Tue 9/02/27  | Mon 22/02/27 | 112           |     |     |      |     |     |     |     |      |     |     |     |     |
| 114                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Delivered                           | 30 days   | Tue 19/01/27 | Mon 1/03/27  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 119                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Stage 3 - Zones D                   | 620 days  | Tue 2/03/27  | Mon 16/07/29 | 118           |     |     |      |     |     |     |     |      |     |     |     |     |
| 120                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Detailed Design                     | 80 days   | Tue 2/03/27  | Mon 21/06/27 | 118           |     |     |      |     |     |     |     |      |     |     |     |     |
| 126                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Building Consent                    | 200 days  | Tue 2/03/27  | Mon 6/12/27  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 138                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Civils - Main Works                 | 200 days  | Mon 16/08/27 | Mon 22/05/28 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 142                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | House Construction                  | 390 days  | Tue 18/01/28 | Mon 16/07/29 |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 143                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                                                                                     |  | Construction - Main Works Stage 1   | 360 days  | Tue 18/01/28 | Mon 4/06/29  |               |     |     |      |     |     |     |     |      |     |     |     |     |
| 144                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Construction Site Establishment     | 0 days    | Tue 18/01/28 | Tue 18/01/28 | 141FS-90 days |     |     |      |     |     |     |     |      |     |     |     |     |
| 145                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Houses 1-50                         | 100 days  | Tue 18/01/28 | Mon 5/06/28  | 144           |     |     |      |     |     |     |     |      |     |     |     |     |
| 146                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Houses 51-100                       | 100 days  | Tue 25/04/28 | Mon 11/09/28 | 145FS-30 days |     |     |      |     |     |     |     |      |     |     |     |     |
| 147                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |  |  | Houses 101-150                      | 100 days  | Tue 1/08/28  | Mon 18/12/28 | 146FS-30 days |     |     |      |     |     |     |     |      |     |     |     |     |
| <div><div>Project: Programme<br/>Date: Thu 9/11/23</div><div><div>Task</div><div>Split</div><div>Milestone</div><div>Summary</div></div><div><div></div><div></div><div></div><div></div></div><div><div>Project Summary</div><div>Inactive Task</div><div>Inactive Milestone</div><div>Inactive Summary</div></div><div><div></div><div></div><div></div><div></div></div><div><div>Manual Task</div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div><div><div></div><div></div><div></div><div></div></div><div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div><div>External Milestone</div></div><div><div></div><div></div><div></div><div></div></div><div><div>Deadline</div><div>Progress</div><div>Manual Progress</div><div></div></div><div><div></div><div></div><div></div><div></div></div></div> |                                                                                     |                                                                                     |                                     |           |              |              |               |     |     |      |     |     |     |     |      |     |     |     |     |

| ID  |   | Task Mode                                                                         | Task Name                           | Duration | Start        | Finish       | Predecessors  | '22 | '23 | 2024 | '25 | '26 | '27 | '28 | 2029 | '29                                                                                 | '30                    | '31 | '32 | '33 |  |
|-----|-----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|-------------------------------------|----------|--------------|--------------|---------------|-----|-----|------|-----|-----|-----|-----|------|-------------------------------------------------------------------------------------|------------------------|-----|-----|-----|--|
| 148 |  |  | Houses 151-289                      | 100 days | Tue 7/11/28  | Mon 26/03/29 | 147FS-30 days |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 149 |                                                                                   |  | Remaining Physical Works Activities | 40 days  | Tue 27/03/29 | Mon 21/05/29 | 148           |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 150 |                                                                                   |  | Practical Completion                | 10 days  | Tue 22/05/29 | Mon 4/06/29  | 149           |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 151 |                                                                                   |  | Delivered                           | 30 days  | Tue 5/06/29  | Mon 16/07/29 | 150           |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 156 |                                                                                   |  | Stage 4 - Zones E,F &G              | 470 days | Tue 17/07/29 | Mon 5/05/31  | 155           |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 157 |                                                                                   |  | Detailed Design                     | 80 days  | Tue 17/07/29 | Mon 5/11/29  |               |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 163 |                                                                                   |  | Building Consent                    | 75 days  | Tue 6/11/29  | Mon 18/02/30 |               |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 175 |                                                                                   |  | Civils - Main Works                 | 200 days | Mon 31/12/29 | Mon 7/10/30  |               |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 179 |                                                                                   |  | House Construction                  | 240 days | Tue 4/06/30  | Mon 5/05/31  |               |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 180 |                                                                                   |  | Construction - Main Works Stage 1   | 210 days | Tue 4/06/30  | Mon 24/03/31 |               |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 181 |  |  | Construction Site Establishment     | 0 days   | Tue 4/06/30  | Tue 4/06/30  | 178FS-90 days |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |
| 182 |  |  | Houses 1-50                         | 100 days | Tue 4/06/30  | Mon 21/10/30 | 181           |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 183 |  |  | Houses 51-109                       | 100 days | Tue 10/09/30 | Mon 27/01/31 | 182FS-30 days |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 184 |                                                                                   |  | Remaining Physical Works Activities | 30 days  | Tue 28/01/31 | Mon 10/03/31 | 183           |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 185 |                                                                                   |  | Practical Completion                | 10 days  | Tue 11/03/31 | Mon 24/03/31 | 184           |     |     |      |     |     |     |     |      |  | <b>Project Manager</b> |     |     |     |  |
| 186 |                                                                                   |  | Delivered                           | 30 days  | Tue 25/03/31 | Mon 5/05/31  | 185           |     |     |      |     |     |     |     |      |  |                        |     |     |     |  |



Project: Programme  
Date: Thu 9/11/23

Task



Project Summary



Manual Task



Start-only



Deadline



Split



Inactive Task



Duration-only



Finish-only



Progress



Milestone



Inactive Milestone



Manual Summary Rollup



External Tasks



Manual Progress



Summary



Inactive Summary



Manual Summary



External Milestone



